

Procurement timetable

FUT procurement identification number (FUT id nr)	Object designation / assignment (name of the procurement)	Description / scope	Type	Project (Extension part)	Qualification system will be used	Only prequalified suppliers in TransQ can participate Trans Q code	Contract type	Scheduled time for qualification of suppliers	Scheduled time for invitation to tender	Scheduled time for submission of tenders	Planned assignment start	Estimated cost SEK million	Procurement certainty	Comment
2676	Rectifier substation	Joint procurement for all expansion lines	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Jointly	Yes	Yes 9.1.1	Design & Build Contract	n/a	Procurement in progress	2020-01-09	2020-04-01	200-400	Green - information certain (within 3 months)	
3708	Increases possibility to redirect trains at Åkeshov subway station	The contract comprises installation of two new switches. It includes Track-, Electrical-, Signal and Telecommunication works.	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Arenastaden	Yes	Yes, 9.1.1	Build only contract	2019-12-03	2020-01-15	2020-02-28	2020-06-01	<50 milj kr	Green - information certain (within 3 months)	
3711	Rock excavation and civil works Hagastaden, including building and installation	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagastaden station and connecting tunnels to Odenplan and Hagalund. Earth and foundation works for ticket halls. The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators for complete station.	Rock excavation and civil works	Arenastaden	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2020-01-15	2020-03-15	2020-11-01	2021 Q2	>1000	Red - information uncertain	Railwayplan - estimated March 2020
3712	Rock excavation and civil works Södra Hagalund	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagalund station and connecting tunnels to Hagastaden and Arenastaden. Earth and foundation works for ticket halls.	Rock excavation and civil works	Arenastaden	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2020-09-01	2020-11-01	2021-05-01	2021-08-01	500-1,000	Red - information uncertain	Possible combined procurement for FUT id nr 3712 and 3713. Railwayplan - estimated March 2020
3713	Rock excavation and civil works Arenastaden	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for complete station Arenastaden and connecting tunnels to Hagalund. Earth and foundation works for ticket halls.	Rock excavation and civil works	Arenastaden	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2020-09-01	2020-11-01	2021-05-02	2021-08-02	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3712 and 3713. Railwayplan - estimated March 2020
3714	Access tunnel Hagastaden	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Yes	Yes 9.4.3	Build only contract	finished	Procurement in progress	Ongoing evaluation	2020 Q1	50-100	Green - information certain (within 3 months)	Railwayplan - estimated March 2020
3715	Access tunnel Södra Hagalund	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Yes	Yes 9.4.3	Build only contract	finished	Procurement in progress	Ongoing evaluation	2020 Q1	50-100	Green - information certain (within 3 months)	Railwayplan - estimated March 2020
3716	Access tunnel Arenastaden	The assignment includes construction of a Access tunnel and preparation of an establishment area	Rock excavation and civil works	Arenastaden	Yes	Yes 9.4.3	Build only contract	2020-03-01	2020-05-01	2020 Q3	2020 Q4	50-100	Red - information uncertain	Railwayplan - estimated March 2020
3722	Building and installation works Hagalund	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators for complete station.	Building and installation works	Arenastaden	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2021-Q2	2021-Q3	2022-Q2	2023-Q1	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3722 and 3723. Railwayplan - estimated March 2020
3723	Building and installation works Arenastaden	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators for complete station.	Building and installation works	Arenastaden	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2021-Q2	2021-Q3	2022-Q2	2023-Q1	300-500	Red - information uncertain	Possible combined procurement for FUT id nr 3722 and 3723. Railwayplan - estimated March 2020
3742	BEST assembly (Track-, Electrical-, Signal- and Telecommunication works)	The contract comprises assembly works for new rail installation. Rail and switch assembly, third-rail installation, low-voltage installations in rail tunnels, signals, etc.	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Arenastaden	Yes	Yes 9.1.1	Build only contract	2022-Q1	2022-Q1	2022-Q1	2023-Q1	200-400	Red - information uncertain	

4713	Main tunnel, Järfälla tunnel	The contract comprise mainly rock excavation works, rock reinforcement and grouting for tunnels, caverns, shafts. Concrete and steel structural works and concrete framework for among other underground stations Barkarby and Barkarbystaden. Sheet piling, earth- and foundation works for entrances and ventilation shafts. Design responsibility for concrete and steel works, temporary geotechnical support structures and temporary installations for construction period that shall	Rock excavation and civil works	Barkarby	Yes		Build only contract	finished	Ongoing procurement	Ongoing evaluation	2020 Q1	> 1 000	Green - information certain (within 3 months)	Environmental permit - approved. Railwayplan - approved.
4721	Building and installation, Järfälla tunnel and stations	Including framework completion Installations (building incl. telecom)	Building and installation works	Barkarby	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2020-01-15	2020-03-01	2020-12-01	2021-02-01	500-1,000	Yellow- relatively certain information	
4742	Electricity 400 volt	BEST Electricity & Telecom (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Yes	Yes 9.1.1	Build only contract	2020-08-01	2021-01-01	2021-06-30	2021-10-01	Unavailable	Red - information uncertain	
4743	Track	BEST Track (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Yes	Yes 9.1.1	Build only contract	2020-08-01	2021-01-01	2021-06-30	2021-10-01	Unavailable	Red - information uncertain	
4744	Signal	BEST Signal (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Yes	Yes 9.1.1	Build only contract	2020-08-01	2021-01-01	2021-06-30	2021-10-01	Unavailable	Red - information uncertain	
4771	Safety engineering installations	The contract includes design and installation (including operation and maintenance) of temporary safety engineering systems for the expansion of the underground train system to Barkarby and Arenastaden. This consists of radio communication, data networks, systems for monitoring of personnel and equipment underground, and emergency evacuation alarms.	Building and installation works		No	No	Design & Build Contract	No	Procurement in progress	Contract awarded	2020-03-01	20-50	Green - information certain (within 3 months)	
5711	Kvicksundsvägen, Concrete tunnel	Construction of a concrete tunnel, including preparatory works, sheeting, earth and rock excavation, grouting and reinforcement works. Pipe rerouting	Rock excavation and civil works	Depot	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	2020-03-30	2020-05-14	2020-12-11	2020 Q1	300-500	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated autumn 2020
5712	Access tunnel (excl. concrete tunnel) Örbyleden	Mainly including preparatory works, sheeting, earth and rock excavation, including injection and reinforcement works.	Rock excavation and civil works	Depot	Yes	Yes 9.4.3	Build only contract	2020-04-01	2020-05-18	2020-10-21	2020-Q4	20-50	Yellow- relatively certain information	Railway plan, and Environmental ruling - estimated autumn 2020
5713	Main tunnel, connecting tracks and sidings hall	Excavation of main cavern and connecting tunnels.	Rock excavation and civil works	Depot	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	2020 Q4	2020 Q4	Data will be completed	Data will be completed	Data will be completed	300-500	Red - information uncertain	Railway plan, and Environmental ruling - estimated autumn 2020
5721	Expanded sidings shed Extension of existing building Workshop area New cleaning and siding shed	Existing building above ground to be expanded with a garaging point for 4 trains. Extension of existing cleaning shed A new workshop (C30), approximately 80x10 metres shall be built. Construction of a new building with	Building and installation works	Depot	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Design & Build Contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	20-50	Red - information uncertain	The procurment is including former ID 5722, 5723 and 5724
5726	Interior fittings and installations in underground tunnel and cavern	Installations in work and service tunnel, connecting track and storage hall below ground. (Sprinklers, lighting, etc.)	Building and installation works	Depot	Yes	Yes	Build only contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	50-100	Red - information uncertain	
5740	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Depot	Yes	Yes 9.1.1	Build only contract	Data will be completed	Data will be completed	Data will be completed	Data will be completed	100-300	Red - information uncertain	
7711	Rail and service tunnel Kungsträdgården (Ktg)	The contract comprises rock shafts for rail tunnels and service on Blasieholmen. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Yes	Yes	Build only contract	Completed	Ongoing procurement	2019-12-17	2020-04-17	300-500	Green - information certain (within 3 months)	Railway plan approved October 2019
7714	Access tunnel Hammarby kanal, Hammarby fabriksväg	The contract comprises rock shafts for Access tunnel and creating establishment areas at stasjon Hammarby sjöstad.	Rock excavation and civil works	Södermalm	Yes	Yes 9.4.3	Build only contract	Completed	Ongoing procurement	Ongoing evaluation	2020-02-01	50-100	Green - information certain (within 3 months)	Railway plan approved October 2019
7715	Civil works Sofia	The contract comprises a rock shaft for rail tunnel and station areas. Concreting works and connecting earth works for ways up and entrances are also included. The greatest depth of the facility is at the passage under Saltsjön. The new facility connects to the existing station Kungsträdgården.	Rock excavation and civil works	Södermalm	Yes	Yes 9.4.1 - 9.4.9 or 9.4.99	Build only contract	ongoing	2020-01-31	2020-08-16	2020-Q4	500-1000	Green - information certain (within 3 months)	Railway plan approved October 2019

7716	Civil works Hammarby kanal	The contract comprises a rock shaft for rail tunnel and station areas at Sofia and Hammarby kanal. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2020-10-15	2021-01-15	2021-08-15	2021-Q4	500-1000	Red - information uncertain	Railway plan approved October 2019
8714	Civil works Sickla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works	Rock excavation and civil works	Nacka	Yes	Yes 9.4.1 – 9.4.9 or 9.4.100	Build only contract	2020-06-15	2020-10-15	2021 Q2	2021 Q4	300-500	Red - information uncertain	Railway plan approved October 2019
8715	Civil works Järla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Yes	Yes 9.4.1 – 9.4.9 or 9.4.101	Build only contract	2021-Q2	2021 Q3	2022 Q1	2022 Q3	300-500	Red - information uncertain	Railway plan approved October 2019
8716	Civil worksNacka	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Yes	Yes 9.4.1 – 9.4.9 or 9.4.102	Build only contract	2020-01-07	2020-04-01	2020-10-01	2021 Q3	300-500	Yellow- relatively certain information	Railway plan approved October 2019
9711	Sockenplan stage 1	Civil works; preparing construction site area, sheet piling, excavation, rock tunnel, cut and cover tunnel	Civil works incl rock excavation	Söderort	Yes	Yes 9.4.3	Build only contract	Completed	Ongoing procurement	Ongoing evaluation	Awarded contract	100-300	Green - information certain (within 3 months)	Railway plan approved October 2019
9712	Civil works Sockenplan , stage 2 / Slakthusområdet	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2021 Q1	2021 Q2	2021 Q4	2022 Q3	300-500	Red - information uncertain	Railway plan approved October 2019
9713	Civil works Sockenplan stage 3	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Yes	Yes 9.4.1 – 9.4.9 or 9.4.100	Build only contract	2024	2024	2025	2026	300-500	Red - information uncertain	Railway plan approved October 2019
9714	Access tunnel, Gullmarsplan / Sundstabacken	The assignment includes construction of a Access tunnel and preparation of an establishment area.	Rock excavation and civil works	Söderort	Yes	Yes 9.4.3	Build only contract	Completed	Ongoing procurement	Procurement completed	2019-12-01	100-300	Green - information certain (within 3 months)	Railway plan approved October 2019
9715	Civil works Gullmarsplan	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2020-02-06	2020-06-26	2021 Q1	2021 Q3	300-500	Green - information certain (within 3 months)	Railway plan approved October 2019
15011	Accommodation modules	Removable modules for residential purposes. The modules are set for non-permanent use. The company will disassemble the modules and send them away, after the end of the rental period.	Other	All projects	no	No	Service	n/a	2019-11-27	2020-01-20	2020-02-15	50-100	Green - information certain (within 3 months)	
15013	Mass handling contract	Mass handling	Rock excavation and civil works	Nacka-southern suburbs	Yes	No	Build only contract	n/a	Ongoing procurement	Ongoing evaluation	2020	Unavailable	Green - information certain (within 3 months)	
15015	Framework contract for removing graffiti	Framework contract for removing graffiti on plank	Other	All projects	No	No	Service	n/a	Procurement in progress	Ongoing review procedure		Unavailable	Green - information certain (within 3 months)	
26721	Elevators	Vertical elevators for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 4.2.7	Design & Build Contract	2020-10-01	2020-11-01	2021-01-31	2021-05-01	250	Red - information uncertain	
26722	Inclined elevators	Inclined elevatorsfor 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 4.2.7	Design & Build Contract	2020-10-01	2020-11-01	2021-01-31	2021-05-01	610	Red - information uncertain	
26723	Escalators < 30 m	Escalators < 30 meter for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 4.2.6	Design & Build Contract	2020-05-01	2020-06-01	2020-09-30	2021-01-15	125	Red - information uncertain	
26724	Escalators > 30 m	Escalators > 30 meter for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 4.2.6	Design & Build Contract	2020-05-01	2020-06-01	2020-09-30	2021-01-15	248	Red - information uncertain	
26725	Fire- and tunnelventilation	Plumbing, pumping stations and ventilation for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 4.3.0 4.3.1 – 4.3.4 or 4.3.99	Design & Build Contract	2020-06-15	2020-08-15	2021-02-15	2021-05-15	290	Red - information uncertain	
26726	Installationwork 7 stations	Electricity 400V, Telecom, and BMS for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Design & Build Contract	2020-08-15	2020-10-15	2021-03-15	2021-06-15	800	Red - information uncertain	
26727	Plumbing, pumping stations and ventilation	Plumbing, pumping stations and ventilation for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Yes	Yes 9.4.9	Design & Build Contract	2020-06-15	2020-08-15	2021-03-15	2021-06-15	240	Red - information uncertain	
26741	Stadshagen - Civil and building works	Civil and building works for new rectifire substation above ground in Stadshagen	Civil and building works	Nacka-southern suburbs	Yes	Yes	Build only contract	2022	2022	2022	2022	5-10	Red - information uncertain	
26743	Electricity 400V, Telecom	Electricity 400V, Telecom. For Kungsträdgården - Nacka and Sofia - Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Yes	Yes 9.1.1	Build only contract	2022 Q3	2022 Q4	2023 Q2	2023 Q3	50-100	Red - information uncertain	
26745	Mouting ducting and cabling	Mouting ducting och cabling. For Kungsträdgården - Nacka and Sofia - Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Yes	Yes 9.1.1	Build only contract	2022 Q4	2023 Q1	2023 Q3	2023 Q4	50-100	Red - information uncertain	

28771	Safety engineering installations	The contract includes design and installation (including operation and maintenance) of temporary safety engineering systems for the expansion of the blue line to Nacka-Söderort. This consists of radio communication, data networks, systems for monitoring of personnel and equipment underground, and emergency evacuation alarms. These systems shall be in operation from the start of tunnel blasting, until the start of commercial train operations. At this time the contractor is to remove all equipment they have installed in line with the Clients orders. The contractor shall design and install the system for minimum reworking and/or replacement of equipment during the projects lifecycle.	Building and installation works	Nacka- söderort	No	No	Design & Build Contract	No	Ongoing procurement	2020-01-30	2020-03-01		Green - information certain (within 3 months)	
47211	Escalators (procured separately, will be adopted into contract for 4721)	Construction, delivery and mounting. Procurement of escalators for the stations att Barkarby will be done separately from the contract for 4721		Barkarby	Yes	Yes 4.2.6	Design & Build Contract		Ongoing procurement	2020-01-30	2020-03-01	50-100	Green - information certain (within 3 months)	
267421	Track, walking path, Third rail 750V.	Track work, troughs, Thrid rail 750 V . For Kungsträdgården - Hammarby Kanal and Sofia-Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Yes	Yes 9.1.1	Build only contract	2022 Q1	2022 Q1	2022 Q3	2022 Q4	300-500	Red - information uncertain	
267422	Track, walking path, Third rail 750V.	Track work, troughs, Thrid rail 750 V . For Hammarby Kanal - Nacka	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Yes	Yes 9.1.1	Build only contract	2022 Q1	2022 Q1	2022 Q3	2022 Q4	300-500	Red - information uncertain	
267441	Signal	Signalinstallation for Kungsträdgården - Nacka and Sofia - Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Yes	Yes 9.1.1	Build only contract	2023 Q1	2023 Q2	2023 Q4	2024 Q1	100-300	Red - information uncertain	
	Building and installation works 3 Stations (Sickla, Järla and Nacka)	Sickla, Järla and Nacka . Framework completions and installations for ticket halls, platforms, etc.	Building and installation works	Nacka	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2022 Q1	2022 Q1	2022 Q4	2022 Q4	500-1,000	Red - information uncertain	May be divided into more contracts
	Building and installation works 2 stations (Sofia and Hammarby kanal)	The contract comprises framework completions and installations for entrances, ticket halls, mezzanines, platforms, technical plan, service tunnel, ventilation shaft, fire shaft, etc. at the stations Sofia and Hammarbykanal.	Building and installation works	Södermalm	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2021 Q1	2021 Q2	2021 Q4	2022 Q2	500-1 000	Red - information uncertain	May be divided into more contracts Railway plan - estimated June 2019
	Building and installation works 2 stations (Gullmarsplan and Slakthuset)	Southern suburbs, Gullmarsplan, Slakthuset and connection Sockenplan. Framework completions and installations for ticket halls, platforms, etc.	Building and installation works	Söderort	Yes	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2020 Q3	2020 Q3	2021 Q2	2021-Q2	500-1,000	Red - information uncertain	May be divided into more contracts
	Vertical transport- high velocity elevators	19 High velocity elevators for the stations Sofia, Nacka C and Gullmarsplan	Installations works	Nacka-southern suburbs	Yes	Yes 4.2.7	Design & Build Contract	2020-10-01	2020-11-01	2021-01-31	2021-05-01	100-200	Yellow- relatively certain information	