

Procurement timetable

FUT procurement identification number (FUT id nr)	Object designation / assignment (name of the procurement)	Description / scope	Type	Project (Extension part)	For participation in procurement registration is required with consulting brokers or kvalifikation system	Only prequalified suppliers in TransQ can participate Trans Q code	Contract type	Scheduled time for qualification of suppliers	Scheduled time for invitation to tender	Scheduled time for submission of tenders	Planned assignment start	Estimated cost SEK million	Procurement certainty	Comment
3711	Rock excavation and civil works Hagastaden, including building and installation	The contracts comprise rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and concrete framework for Hagastaden station and connecting tunnels to Odenplan and Hagalund. Earth and foundation works for ticket halls. The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating, water, sewage, sprinklers, ventilation, lighting, electricity/telecom, lifts, escalators for complete station.	Rock excavation and civil works	Arenastaden	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	ongoing	2020-05-08	2020-11-01	2021 Q2	>1000	Green - information certain (within 3 months)	Railwayplan - estimated May 2020
3717	Rock excavation and civil works Arenastaden and Södra Hagalund	The assignment includes construction of a Access tunnel and preparation of an establishment area, rock shafts for tunnels, platform rooms, vertical shafts. Works with heavy steel and	Rock excavation and civil works	Arenastaden	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	ongoing	2020-05-20	2020-11-19	2021 Q2	> 1 000	Green - information certain (within 3 months)	Replaces 3716, 3712 and 3713. Railwayplan - estimated May 2020
3727	Building and installation works Södra Hagalund and Arenastaden	The contracts comprise, among other things, framework completions with light walls, wall panels, forging, glass partitions, false ceiling, floor and other surface layers. Installations for heating,	Building and installation works	Arenastaden	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2023-Q2	2023-Q3	2024-Q2	2024-Q3	>1000	Red - information uncertain	Replaces 3722 och 3723. Railwayplan - estimated May 2020
3742	BEST assembly (Track-, Electrical-, Signal- and Telecommunication works)	The contract comprises assembly works for new rail installation. Rail and switch assembly, third-rail installation, low-voltage installations in rail tunnels, signals, etc.	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Arenastaden	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2023-Q1	2023-Q1	2023-Q4	2024-Q1	200-400	Red - information uncertain	
4721	Building and installation, Järfälla tunnel and stations	Including framework completion Installations (building incl. telecom)	Building and installation works	Barkarby	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	ongoing	2020-06-01	2020-12-01	2021-03-01	500-1,000	Green - information certain (within 3 months)	
4743	Track, Electricity 400 volt, 3:rd rail, ducting	Järfällatunneln, BEST Track (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2020-10-01	2021-01-01	2021-06-30	2021-10-01	Unavailable	Red - information uncertain	Former procurement ID nr 4742 is included in 4743
4744	Signal	BEST Signal (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Barkarby	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2020-10-01	2021-01-01	2021-06-30	2021-10-01	Unavailable	Red - information uncertain	
5711	Kvicksundsvägen, Concrete tunnel	Construction of a concrete tunnel, including preparatory works, sheeting, earth and rock excavation, grouting and reinforcement works. Pipe	Rock excavation and civil works	Depot	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2020-05-11	2020-06-22	2021-01-13	2021 Q1	300-500	Green - information certain (within 3 months)	Railway plan, and Environmental ruling - estimated 2020- Q4
5712	Access tunnel (excl. concrete tunnel) Örbyleden	Mainly including preparatory works, sheeting, earth and rock excavation, including injection and reinforcement works.	Rock excavation and civil works	Depot	Precualification in TransQ is required	Yes 9.4.3	Build only contract	ongoing	2020-05-18	2021-01-13	2021-Q1	20-50	Green - information certain (within 3 months)	Railway plan, and Environmental ruling - estimated 2020- Q4
5713	Main tunnel, connecting tracks and sidings hall. Interior fittings and installations in underground tunnel and cavern.	Excavation of main cavern and connecting tunnels. Installations in access- and service tunnel, connecting track and storage hall below ground. (Sprinklers, lighting,	Rock excavation and civil works	Depot	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2021 Q1	2021 Q1	2021 Q3	2022 Q2	>1000	Yellow- relativly certain information	Railway plan, and Environmental ruling - estimated 2020- Q4 Also including former procurement 5726
5721	Expanded sidings shed Extension of existing building Workshop area New cleaning and siding shed	Existing building above ground to be expanded with a garaging point for 4 trains. Extension of existing cleaning shed A new workshop (C30), approximately 80x10 metres shall be built. Construction of a new building with	Building and installation works	Depot	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Design & Build Contract	ongoing	2020-05-19	2020-08-17	2020-Q3	20-50	Green - information certain (within 3 months)	The procurment is including former ID 5722, 5723 and 5724
5740	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Depot	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2021- Q1	2021-Q1	2021-Q3	2022 Q1	100-300	Red - information uncertain	
7711	Rail and service tunnel Kungsträdgården (Ktg)	The contract comprises rock shafts for rail tunnels and service on Blasieholmen. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Precualification in TransQ is required	Yes	Build only contract	Completed	Ongoing procurement	Ongoing evaluation	2020-07-01	300-500	Green - information certain (within 3 months)	

7715	Civil works Sofia	The contract comprises a rock shaft for rail tunnel and station areas. Concreting works and connecting earth works for ways up and entrances are also included. The greatest depth of the facility is at the passage under Saltsjön. The new facility connects to the existing station Kungsträdgården.	Rock excavation and civil works	Södermalm	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	ongoing	Ongoing procurement	2020-08-17	2020-10-30	500-1000	Green - information certain (within 3 months)	
7716	Civil works Hammarby kanal	The contract comprises a rock shaft for rail tunnel and station areas at Sofia and Hammarby kanal. Concreting works and connecting earth works for ways up and entrances are also included.	Rock excavation and civil works	Södermalm	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2020-10-15	2021-01-15	2021-08-15	2021-Q4	500-1000	Red - information uncertain	
8714	Civil works Sickla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2020-06-15	2020-11-15	2021 Q2	2021 Q4	300-500	Yellow- relativly certain information	
8715	Civil works Järla	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2021-Q1	2021 Q2	2021 Q4	2022 Q2	300-500	Red - information uncertain	
8716	Civil works Nacka	Rock shaft for rail tunnel, holding tracks and station spaces and concreting works as well as connecting earth works.	Rock excavation and civil works	Nacka	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	Completed	Ongoing procurement	2020-11-16	2021 Q3	300-500	Green - information certain (within 3 months)	
9712	Civil works Sockenplan , stage 2 / Slakthusområdet	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2021 Q2	2021 Q3	2022 Q1	2022 Q2	300-500	Red - information uncertain	
9713	Civil works Sockenplan stage 3	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	2027 Q4	2028 Q1	2028 Q3	2029 Q1	300-500	Red - information uncertain	
9715	Civil works Gullmarsplan	Rock shafts for rail tunnel and station spaces and concreting works and connecting earth works.	Rock excavation and civil works	Söderort	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Build only contract	ongoing	2020-08-14	2021-02-26	2021-04-06	> 1 000	Green - information certain (within 3 months)	
15015	Framework contract for removing graffiti	Framework contract for removing graffiti on plank	Other	All projects	No registration or prequalification is required	No	Service	n/a				Unavailable	Yellow- relativly certain information	The procurement was overruled
15020	Feasibility study Metro to Älvsjö	Feasibility study for new Metro line from Fridhemsplan to Älvsjö. The assignment includes soil and rock investigations.	Other	Älvsjö	Registration with consultant broker i required	No	Service	not applicable	ngoing procurement	Ongoing evaluation	2020-06-01	40-60	Green - information certain (within 3 months)	
15021	Follow-up of requirements from environmental ruling	The assignment concerns following projects: södermalm, söderort and Nacka	Other	Nacka- southern suburbs	Registration with consultant broker i required	No	Service	n/a	2020-04-17	2020-05-17	2020-09-01		Green - information certain (within 3 months)	
26721	Elevators	Vertical elevators for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 4.2.7	Design & Build Contract	2022-07-01	2022-08-01	2022-12-01	2023-02-01	250	Red - information uncertain	
26722	Inclined elevators	Inclined elevatorsfor 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 4.2.7	Design & Build Contract	2022-07-01	2022-08-01	2022-12-01	2023-02-01	610	Red - information uncertain	
26723	Escalators < 30 m	Escalators < 30 meter for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 4.2.6	Design & Build Contract	2021-07-01	2021-08-01	2021-12-01	2022-02-01	125	Red - information uncertain	
26724	Escalators > 30 m	Escalators > 30 meter for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 4.2.6	Design & Build Contract	2021-07-01	2021-08-01	2021-12-01	2022-02-01	248	Red - information uncertain	
26725	Fire- and tunnelventilation	Plumbing, pumping stations and ventilation for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 4.3.0 4.3.1 – 4.3.4 or 4.3.99	Design & Build Contract	2021-03-01	2021-04-01	2021-12-31	2022-04-01	290	Red - information uncertain	
26726	Installationwork 7 stations	Electricity 400V, Telecom, and BMS for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 9.4.1 – 9.4.9 or 9.4.99	Design & Build Contract	2021-03-01	2021-04-01	2021-12-31	2022-04-01	800	Red - information uncertain	
26727	Plumbing, pumping stations and ventilation	Plumbing, pumping stations and ventilation for 7 stations for Kungsträdgården - Nacka and Sofia - Sockenplan	Installations works	Nacka-southern suburbs	Precualification in TransQ is required	Yes 9.4.9	Design & Build Contract	2021-03-01	2021-04-01	2021-12-31	2022-04-01	240	Red - information uncertain	
26741	Stadshagen - Civil and building works	Civil and building works for new rectifire substation above ground in Stadshagen	Civil and building works	Nacka-southern suburbs	Precualification in TransQ is required	Yes	Build only contract	2022	2022	2022	2022	5-10	Red - information uncertain	
26743	Electricity 400V, Telecom	Electricity 400V, Telecom. For Kungsträdgården - Nacka and Sofia - Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2022 Q3	2022 Q4	2023 Q2	2023 Q3	50-100	Red - information uncertain	
26745	Mouting ducting and cabling	Mouting ducting och cabling. For Kungsträdgården - Nacka and Sofia- Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2022 Q4	2023 Q1	2023 Q3	2023 Q4	50-100	Red - information uncertain	
267421	Track, walking path, Third rail 750V.	Track work, troughs, Thrid rail 750 V . For Kungsträdgården - Hammarby Kanal and Sofia- Sockenplan	BEST (Track-, Electrical-, Signal- and Telecommunication works)	Nacka-southern suburbs	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2022 Q1	2022 Q1	2022 Q3	2022 Q4	300-500	Red - information uncertain	
267422	Track, walking path, Third rail 750V.	Track work, troughs, Thrid rail 750 V . For Hammarby Kanal - Nacka	BEST (Track-, Electrical-, Signal- and	Nacka-southern suburbs	Precualification in TransQ is required	Yes 9.1.1	Build only contract	2022 Q1	2022 Q1	2022 Q3	2022 Q4	300-500	Red - information uncertain	

